

Q&D Construction — Working in Waters of the State Daily Inspection

Project
Microsoft RNO18 Main Campus

Project	Site
Microsoft RNO18 Main Campus	Western Drainage (Culvert at station 12+50)

Date
2026-09-28

Time
07:45

Initials

GRX

Daily Checks

Is there water in the waterway? **Yes**

Comment: Low flow, about 4 inches

Daily vehicle inspection	Pass
--------------------------	------

BMPs visual inspection	Fail
------------------------	------

Comment: Wattle torn at north end, replaced

Visible sheen or plume?	N/A
-------------------------	-----

[illegible]

CAT 320 excavator, water truck

Site Photos

[illegible]

Looking upstream